

April 19, 1996

CRITICAL ITEMS LIST

PAGE 1

1) CIL ITEM : F200-BM-01
 2) PHEA CODE : F200-BM
 3) COMPONENT : VEHICLE COMMAND CHANNEL
 4) PART NUMBER : RE1493
 5) SYSTEM/SUBSYSTEM : CONTROLLER/F200-KK
 6) FAILURE MODE : COMMAND CHANNEL ERROR IS CONTINUOUSLY INDICATED

7) PREPARED : SSME RELIABILITY
 8) APPROVED :
 9) DATE : 04-19-96
 10) REVISION/CHANGE : -001/0
 11) EFFECTIVITY : -05
 12) HAZARD REFERENCE: : SEE LISTINGS BELOW
 13) CCBD # : ME3-01-3285

PHASE	FAILURE DESCRIPTION/EFFECT	CRITICALITY
R	<p>2 OR 3 CHANNELS FAILING THE VOTE (ALL FOR SHUTDOWN ENABLE AND SHUTDOWN) RESULTS IN COMMAND NOT BEING ACCEPTED AND A HCF INDICATION. THE LAST ACCEPTED COMMAND REMAINS IN EFFECT. ENGINE SHUTDOWN MAY BE DELAYED BY PREVALVE CLOSURE. LOSS OF VEHICLE. (SEE OPERATIONAL USE.)</p> <p>REDUNDANCY SCREENS: CONTROLLED SYSTEM: LIKE REDUNDANCY</p> <p>A: PASS. REDUNDANT HARDWARE ITEMS ARE CAPABLE OF CHECKOUT DURING NORMAL GROUND TURNAROUND. B: PASS. LOSS OF A REDUNDANT HARDWARE ITEM IS DETECTABLE DURING FLIGHT. C: PASS. LOSS OF REDUNDANT HARDWARE ITEMS COULD NOT RESULT FROM A SINGLE CREDIBLE EVENT.</p>	<p>1R HAZARD REF: ME-C1A,C</p>

F-167

CIL ITEM: F200-BM-01	DESIGN	DOCUMENT REF.
ALL CAUSES: COMPUTER INTERFACE ELECTRONICS: VEHICLE COMMAND PROCESSOR FAILURE (1)	<p>COMMAND WORDS FROM THE VEHICLE ARE HARDWARE VERIFIED FOR CORRECT NUMBER OF BITS PER WORD, BY BCM CODE ERROR DETECTION (BOSE, CHAUDHURI, AND HOOQUENHEN), AND FOR VALID MANCHESTER CODE (1). THREE COMMAND CHANNELS ARE PROVIDED FOR THE PROCESSING OF INCOMING VEHICLE COMMANDS (1). ONLY ONE OF THE TWO CONTROLLER CHANNELS IS REQUIRED TO PROCESS VEHICLE COMMANDS (CONSTITUTING A 2 OF 3 VOTE): THE CHANNEL A POWER SUPPLY POWERS COMMAND CHANNEL A, THE CHANNEL B POWER SUPPLY POWERS COMMAND CHANNEL B, AND A FUNCTIONAL PORT OF BOTH THE CHANNEL A AND B POWER SUPPLIES POWERS COMMAND CHANNEL C (1). SOFTWARE COMMAND ACCEPTANCE VOTING REQUIRES 2 OF 3 AGREEMENT (3 OF 3 FOR START OR START ENABLE) TO CONSTITUTE A GOOD VOTE(2). COMMANDS FROM THE VEHICLE ARE REQUIRED TO AGREE EXACTLY IN CONTENT FOR ALL OPERABLE COMMAND CHANNELS (2).</p>	<p>(1) HONEYWELL BLOCK 11 FMEA VOL III CIE-F18, CIE-F19</p> <p>(1) DSHG8977A1 (2) CP406R0008 3.1.3:2 3.2.2:1 3.2.3:2 3.2.3:3 3.2.4</p>
<p>ELECTRICAL, MECHANICAL, AND ELECTROMECHANICAL PARTS FOR THE CIRCUITS INVOLVED IN THIS FUNCTION HAVE BEEN SELECTED FROM THE CLASS S OR EQUIVALENT APPROVED PARTS SELECTION LIST (1), QUALITY ASSURANCE AND SCREENING REQUIREMENTS FOR HIGH RELIABILITY MICROCIRCUITS (2), AND THE SPECIFICATION CONTROL DRAWING FOR MICROCIRCUITS, MONOLITHIC SILICON, AND TRANSISTOR-TRANSISTOR LOGIC (TTL) FAMILY OF DEVICES (3). PRIOR TO INSTALLATION ON THE CARD ASSEMBLIES, COMPONENTS ARE SUBJECTED TO A BURN-IN PERIOD WHERE PARTS ARE EXERCISED AT TEMPERATURES IN EXCESS OF NORMAL CONTROLLER OPERATING ENVIRONMENT, BUT LESS THAN COMPONENT MAXIMUM SPECIFIED OPERATING ENVIRONMENT, TO SCREEN FOR INFANT MORTALITY (4). IN ADDITION TO THESE REQUIREMENTS, ALL COMPONENTS ARE DERATED FROM THE MAXIMUM RATING AT OPERATING EXTREMES (5). CLEANLINESS AND ALL PROCESSES USED DURING MANUFACTURE ARE CONTROLLED BY SPECIFICATION REQUIREMENTS (5).</p>	<p>THE CONTROLLER DESIGN MEETS ALL CEI FAIL-OPERATE/FAILSAFE REQUIREMENTS FOR THIS FAILURE MODE (1). REDUNDANT CONTROLLER CHANNEL FUNCTIONS ARE PHYSICALLY SEPARATED WITHIN THE CONTROLLER HOUSING (2). CIRCUITS ARE DESIGNED TO PREVENT BRIDGING (2), ALL EEE PARTS ARE REQUIRED TO HAVE CONFORMAL COATING, AND INTERNAL WIRING IS INSULATED TO PREVENT SHORT CIRCUITS FROM CONDUCTIVE CONTAMINATION (3). ALL ELECTRICAL COMPONENTS ARE CONTAINED WITHIN THE CASE STRUCTURE WHICH IS PRESSURIZED WITH A POSITIVE PRESSURE INERT GAS BACKFILL TO PREVENT CONTAMINATION (2). WHERE APPLICABLE, ELECTROMAGNETIC INTERFERENCE SHIELDING IS PROVIDED AND CIRCUIT INTERCONNECTS USE TWISTED PAIR WIRING (2). ALL CIRCUIT CARDS ARE KEYED TO THEIR RESPECTIVE CONNECTION LOCATIONS TO PRECLUDE IMPROPER INSTALLATION (2). RAMP CLAMPS ARE UTILIZED TO PRECLUDE VIBRATION INDUCED CARD FAILURES (2). DESIGN OF CIRCUIT CARDS AND DETERMINATION OF COPPER PATH TRACE SPACING, WEIGHT, AND WIDTH IS CONTROLLED BY SPECIFICATION (2). EACH UNIT (PRODUCTION AND RECYCLE) IS REQUIRED TO PASS A FUNCTIONAL ACCEPTANCE TEST UNDER ENVIRONMENTAL CONDITIONS BEYOND THOSE SEEN DURING NORMAL FIELD OPERATION WITHOUT DEGRADATION OF HARDWARE LIFE EXPECTANCY (2). A WORST CASE CIRCUIT ANALYSIS WAS PERFORMED TO VERIFY NOMINAL OPERATION AT SPECIFICATION LIMITS (4). AN ANALYSIS WAS PERFORMED BY HONEYWELL TO ASSURE NO SINGLE POINT COMPONENT FAILURES ARE INHERENT TO THE CONTROLLER DESIGN (5).</p>	<p>(1) 85M0392B, 85M03929 (2) 85M02704 (3) 85M03766 (4) 85M03876 (5) DSRG8977A1</p> <p>(1) CP320R0003B (2) DSHG8977A1 (3) 85M0392B (4) Es24472-01 (5) HONEYWELL BLOCK 11 FMEA VOL I</p>

CIL ITEM: F200-BM-01	DESIGN	DOCUMENT REF.
	DESIGN QUALIFICATION TESTING OF THE CONTROLLER ASSEMBLY HAS BEEN PERFORMED INCLUDING: FAULT INSERTION TESTING (1), ASSEMBLY THERMAL CYCLING (2), CASE AND ASSEMBLY VIBRATION TESTING (3), ELECTROMAGNETIC INTERFERENCE AND SUSCEPTIBILITY TESTING (4), ACOUSTICAL NOISE TESTING (5), CASE ULTIMATE PRESSURE TESTING (6), AND ASSEMBLY BREAK OPEN INSPECTION (7).	(1) TR340792B2 TR34080202 TR34080258 TR34080259 (2) TR34080203 TR34080207 (3) TR34080204 TR34080205 TR34080206 TR34087499 (4) TR34080209 (5) TR34080210 (6) TR34085021 (7) TR34085022

CIL ITEM: F200-BM-01				INSPECTION AND TEST	
POSSIBLE CAUSES	SIGNIFICANT CHARACTERISTICS	INSPECTION(S)/TEST(S)	DOCUMENT REF.		
ALL CAUSES:	RE1493 - CONTROLLER		RE1493		
	ASSEMBLY INTEGRITY	CLEANLINESS REQUIREMENTS ARE VERIFIED PER SPECIFICATION DURING MANUFACTURING OF THE CONTROLLER ASSEMBLY.	RC1493		
		ENVIRONMENT CONTROLS (TEMPERATURE, HUMIDITY) ARE ENFORCED DURING ASSEMBLY AND TESTING PER SPECIFICATION REQUIREMENTS.	DSHG8977A1		
		TO PREVENT COMPONENT DAMAGE, STATIC ELECTRICAL DISCHARGE POTENTIAL IS CONTROLLED DURING MANUFACTURING PER SPECIFICATION REQUIREMENTS.	DSHG8977A1		
	MATERIAL INTEGRITY	MATERIAL INTEGRITY IS VERIFIED PER SPECIFICATION REQUIREMENTS.	RC1493		

CCL ITEM: F200-BM-01		INSPECTION AND TEST	
POSSIBLE CAUSES	SIGNIFICANT CHARACTERISTICS	INSPECTION(S)/TEST(S)	DOCUMENT REF.
		PROTECTIVE FINISHES AND MATERIAL SELECTION TO PREVENT DETRIMENTAL EFFECTS FROM ENVIRONMENTAL EXPOSURE, STRESS CORROSION, AND ELECTROLYTIC CORROSION ARE VERIFIED PER SPECIFICATION REQUIREMENTS.	RC1493 NSFC-SPEC-250
		FLAMMABILITY REQUIREMENTS ARE VERIFIED PER SPECIFICATION REQUIREMENTS.	RC1493
	INTEGRITY OF ELECTRONICS	THE FOLLOWING PROCESSES ARE VERIFIED PER SPECIFICATION DURING MANUFACTURING OF THE CARD ASSEMBLIES: <ul style="list-style-type: none"> - CONSTRUCTION OF PRINTED CIRCUIT BOARDS. - INSTALLATION OF TERMINALS. - PLASTICS AND ELASTOMERS FOR ELECTRONIC ENCAPSULATION. - SOLDERED ELECTRICAL CONNECTIONS. - POST-SOLDERING INSPECTION FREE OF SPLATTER AND CONTAMINATION. - ELECTRICAL BONDING. - COMPONENT LEAD AND INTERCONNECTION MATERIAL SELECTION. - FREE OF CONTAMINATION AFTER CONFORMAL COATING. 	RL10005 RL10007 RL10008 RL10009 RL10009 RC1493 B5W0392B RC1493
	WELD INTEGRITY	ALL WELDS ARE VERIFIED TO DRAWING AND SPECIFICATION REQUIREMENTS.	RL10011
	PRE-CLOSEOUT TESTING AND INSPECTION	THE FOLLOWING TESTS ARE PERFORMED AT THE CARD/COMPONENT LEVEL DURING MANUFACTURING: <ul style="list-style-type: none"> - PARTIAL IMPACT NOISE DETECTION (PIND) TEST ON HYBRID MICROCIRCUITS AND CAVITY TYPE DEVICES. - ULTRASONIC SCAN TEST FOR DELAMINATION CERAMIC ON CAPACITORS (CKR05 AND CKR06). - BURN-IN PERIOD FOR ELECTRICAL PARTS. - INSULATION RESISTANCE AND CONTINUITY TEST. - DIELECTRIC WITHSTANDING VOLTAGE. - FUNCTIONAL TEST. - X-RAY OF CONTROLLER INTERNAL CABLES AND WIRES. 	DSHG8977A1 DSHG8977A1 B5W0392B DSHG8977A1 DSHG8977A1 DSHG8977A1 DSHG8977A1

F - 170

CIL ITEM: F200-BM-01		INSPECTION AND TEST	
POSSIBLE CAUSES	SIGNIFICANT CHARACTERISTICS	INSPECTION(S)/TEST(S)	DOCUMENT REF.
		<p>THE FOLLOWING INSPECTIONS ARE PERFORMED ON THE COMPLETED ASSEMBLY PRIOR TO FINAL CLOSURE:</p> <ul style="list-style-type: none"> - INTERNAL AND EXTERNAL CLEANLINESS. - CARD DIMENSIONS ARE VERIFIED AT CARD ASSEMBLY. - CHASSIS CAVITY INSPECTION FOR CONTAMINATION. - ELECTRICAL INTERFACE CONNECTORS. - CARD INSTALLATION AND CONFIGURATION AUDIT. - CONFORMAL COATING OF EEE PARTS. 	<p>RC1493 DSHG8977A1 RC1493 RC1493 DSHG8977A1 85M03928</p>
	ACCEPTANCE TESTS	<p>THE FOLLOWING TESTS ARE PERFORMED BY HONEYWELL DURING ACCEPTANCE TESTING:</p> <ul style="list-style-type: none"> - HERMETIC SEAL AND PRESSURIZATION PORT LEAK TEST. - FUNCTIONAL TEST INCLUDING: <ul style="list-style-type: none"> - OUTPUT INTERFACE, - CHECKOUT, - OPERATION, - CONTROLLED CHECKOUT. - HIGH TEMPERATURE OPERATION. - LOW TEMPERATURE OPERATION. - VIBRATION TESTING. - FINAL FUNCTIONAL TEST. 	<p>RC1493 RC1493 RC1493 RC1493 RC1493 RC1493 RC1493 RC1493 RC1493</p>
	HOT FIRE ACCEPTANCE TESTING (GREEN RUN)	<p>CONTROLLER OPERATION IS VERIFIED THROUGH ENGINE HOT FIRE ACCEPTANCE TESTING.</p>	<p>RL00461</p>
	HERMETIC SEAL INTEGRITY	<p>INTERNAL PRESSURE IS MONITORED DURING CONTROLLER OPERATION.</p>	<p>OMRSD V41AND.040</p>
	FLIGHT FLOW TESTING	<p>THE FOLLOWING TESTS ARE PERFORMED DURING FLIGHT FLOW VEHICLE PROCESSING AND AFTER ANY MAINTENANCE OR REPLACEMENT:</p> <ul style="list-style-type: none"> - COMMAND ACCEPTANCE UPON POWER APPLICATION . - CONTROLLER CHECKOUT. - SENSOR CHECKOUT. - ACTUATOR CHECKOUT. - PNEUMATIC CHECKOUT. - FLIGHT READINESS TEST. - SSME CONTROLLER BLOCK II POWER SUPPLY REDUNDANCY VERIFICATION. 	<p>OMRSD V41AND.010 OMRSD V41AND.035 OMRSD V41A00.010 OMRSD V41ASD.010 OMRSD V41ASD.020 OMRSD V41ASD.030-A OMRSD V41AND.022</p>

F-171

CIL ITEM: #200-BM-01		INSPECTION AND TEST	
POSSIBLE CAUSES	SIGNIFICANT CHARACTERISTICS	INSPECTION(S)/TEST(S)	DOCUMENT REF.
	PRE-FLIGHT CHECKOUT	<p>THE FOLLOWING TESTS ARE PERFORMED DURING LAUNCH COUNTDOWN:</p> <ul style="list-style-type: none"> - COMMAND ACCEPTANCE UPON POWER APPLICATION . - PRE-CRYO LOADING CHECKOUT INCLUDING CONTROLLER, SENSORS, AND PNEUMATICS CHECKOUT. - RE-SET COMMAND ACCEPTANCE. - COMMAND ACCEPTANCE UPON INITIATION OF PURGE SEQUENCES (PURGE SEQUENCE 1, 2 AND 3). <p>CONTROLLER OPERATION AND COMMAND ACCEPTANCE IS VERIFIED BY THE GROUND LAUNCH SEQUENCER PRIOR TO ENGINE START BY ACCEPTANCE OF COMMANDS PURGE SEQUENCE 4, POWER LEVEL, AND START ENABLE. (LAST TEST)</p>	<p>OMRSD SOOFAD.213 OMRSD SOOFAD.213 OMRSD SOOFAD.210 OMRSD SOOFAD.210, OMRSD SOOFBD.310, OMRSD SOOFBD.320</p> <p>LAUNCH COMMIT CRITERIA B6E-4-1126</p>
<p>FAILURE HISTORY: COMPREHENSIVE FAILURE HISTORY DATA IS MAINTAINED IN THE PROBLEM REPORTING DATABASE (PRAMS/PRACA). REFERENCE: NASA LETTER SA21/88/308 AND ROCKETDYNE LETTER B6RC09761.</p>			

OPERATIONAL USE: FAILURE MODE CAN BE DETECTED IN REALTIME BY THE FLIGHT CONTROL TEAM WHO WILL EVALUATE EFFECTS UPON VEHICLE PERFORMANCE AND ABORT CAPABILITY. BASED ON THIS EVALUATION THE APPROPRIATE ABORT MODE OR SYSTEM CONFIGURATION WILL BE SELECTED. FAILURE DETECTION CLUES AND ASSOCIATED SSME PERFORMANCE DATA HAVE BEEN COORDINATED BETWEEN THE ENGINEERING AND FLIGHT OPERATIONS ORGANIZATIONS WITH THE RESPONSES DOCUMENTED IN MISSION FLIGHT RULES.